




BRUHAT BANGALORE MAHANAGARA PALIKE
INSPECTION REPORT

Sl No	Item	Description
1	Name of Work	Construction of CC drain at Kodigehalli AK colony in ward no 08, Kodigehalli Sub Division (Sl.No. 15)
2	Estimate Cost	Rs.6.50 lakhs
3	Administrative Approval No and Date	ಸಂ:ಬೃ.ಬೆಂ.ಮ.ಪಾ/ಜಂ.ಆ/ ಯ.ವ/ಆ.ಅ/೩೮೮/ ೨೦೧೨-೧೩, ದಿ:೦೭-೦೧-೨೦೧೩
4	Technical sanction No. and Date	ಸಂ:ಬೃ.ಬೆಂ.ಮ.ಪಾ/ಕಾ.ಪಾ.ಅ/ಅ/ಬ್ಯಾ.ವ/ತಾಂ.ಮ/ಡಿರ್/೨೦೧೨-೧೩, ದಿ:೧೦/೦೧/೨೦೧೩
5	Job Code No. and P Code No.	008-13-000028/P-1771
6	Tender Direct Entrusted to KRIDL	Tender Work
7	If Tender, Tender Notification No. Date and Publication in daily news Paper	EE/BTP/BBMP/E-Pmt/14/2012-13, dt:21/01/2013
8	Tender Approved Details	bbmp_ce_yel online approved dt:13/03/2013
9	Work Order No and Date	EE/BTP/BBMP/E-tend/15/2013-14, dt:03-06-2013
10	Stipulation time of Completion	60 days
11	Actual Date of Commencement	30-06-2013
12	Actual Date of Completion	29-08-2013

13	Delay if any	-
14	Reason for Delay	-
15	Payment made till date.	-
16	BR NO. and Date	BR No 229/31-08-2013
17	Status of Work	Completed
18	Photograph verified	Yes
19	Date of Inspection	28.05.15
20	MB No. and Page No.	194652
21	Test Result	--
22	Section officer	Dayanand H S AE Neelakantaiah K P AEE
23	Sub Division Officer	Kodigehalli Sub Division
24	Observation	--
a	Work Quality	Satisfactory
b	Comments	The overall work has been carried out with good quality according to specifications. The drains & feeder channels have to be aligned by giving varying depth as it lies on flat gradient. The works stands completed as on date and is found satisfactory the Bill may be considered for clearance.


Executive Engineer
 Byatarayanapura Division
 Yalahanka Zone, B.B.M.P.
 Bangalore-560092


Dr. Krishnamurthy
 Professor - PG Studies
 RASTA Centre for Road Technology
 VOLVO Construction Equipment Campus
 Phase I, Peenya Industrial Area
 Bangalore - 560 058, India